BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Roads in UAS Layout end roads in Ward No 07, Byatarayanapura, Kodigehalli Sub Division
2	Amount of Work Portion	
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	Sri.Ninganagowda.V.Patil
5	Agreement No.	249/2015-16
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/E-PMT/249/2015-16, Date: 26.02.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	Attached.
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	30%.
12	Work carried out during the first period of extension	25%
13	Work carried out during 2nd extension	-
14	Time now applied for	400 days
15	Date of recommending time limit applied for	-
16	Wheather the original application of contractor is enclosed	enclosed.
17	Balance work remaining to be done	45%.

18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	5 Rs:
20	Wheather the notice as per clause has been issued	Issued.
21	Remarks of the AEE and the daily rate of penalty proposed	Work has been Delayed, Due to Rainy season work has been going on work Is Good.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone